

1) BEFORE A BUILDING PERMIT IS ISSUED, THE FOLLOWING SHALL BE ANSWERED, SUBMITTED, REVIEWED, AND / OR APPROVED.

2) REQ. PROOF THAT THE ISSUED SPECIAL PERMIT HAS BEEN RECORDED WITH THE MIDDLESEX REGISTRY OF DEEDS (REQ. A COPY OF RECORDED SPECIAL PERMIT).

See attached copy of recorded special permit.

3) REQ. TOWN OF BURLINGTON BOARD OF HEALTH APPROVAL FOR A FOOD SERVICE ESTABLISHMENT. CONTACT THE BOARD OF HEALTH, MRS. MARLENE JOHNSON, 781-270-1949.

Application with Burlington Board of Health has been submitted and is pending approval from Mrs. Marlene Johnson who is currently on vacation.

4) PROPOSED PROJECT IS GREATER THAN AND OR WITH IN A STRUCTURE OF 35,000 c.f. C.M.S.B.C. ART.1 PROPOSED PROJECT IS REQUIRED TO BE UNDER CONTROL CONSTRUCTION. AFFIDAVITS OF CONTROL CONSTRUCTION FROM THE ARCHITECT AND ENGINEERS ARE REQUIRED TO BE SUBMITTED. WE DO NOT HAVE THE ARCHITECT'S CCA.

See attached CCA Affidavit.

5) ZONING DISTRICT NOTED ON DRWGS. & APPLICATION IS NOT "BA", BUT BG (GENERAL BUSINESS).

Zoning district has been changed from "BA" to "BG" on drawings and application.

6) DRAWING A.0, TABLE "RESTAURANT SEATING" – COUNTER STOOLS 14, TBL SEATS 12, COMMUNAL TABLE 16 EQUAL 42. NOT 40. SO TOTAL OCCUPANCY REQUESTED OF 45, IS IT ACTUALLY 47?

This was an error. Total Seating will be 42, Total Occupancy Requested including staff and waiting area will be 57. This has been updated on Drawing A-0 Cover Sheet.

7) WHAT IS THE OCCUPANT LOAD AT THE QUICK EATING COUNTER? HOW MANY EMPLOYEES / STAFF WILL THERE BE?

"Quick Eating" was probably an incorrect label, it is meant for people waiting for their to-go orders rather than for people to stay and eat. The counter has been re-labeled "Waiting Counter." We have added 10 people to the total occupant load for all waiting areas in the front. There will be 5 staff.

8) AT REAR EXIT WAY, THE FLOOR WILL BE MARKED OFF AS "EGRESS ONLY. NO STORAGE."

The drawing set has been revised to show this change, see A100 Ground Floor Plan.

9) THE SEATING AREA, HOW MANY, WHERE LOCATED IS SEATING FOR HANDICAPPED USE? A.B.B. 17,

All seating zones/areas are handicap accessible. Out of 42 total seats, 24 are moveable to allow for handicap seating. So there is a total of 24 seats available for handicap use.

10) WHERE IN THE CODE DOES IT PERMIT GAS FIRED HOT WATER TANKS W/IN THE EXIT?

The hot water tank can be located high on the wall, so not to interfere with the means of egress. If there is a ceiling in the hallway it could be located above the ceiling.

11) ALL HUNG / SUPPORTED H.V.A.C. (EQUIPMENT, DUCT WORK, ETC.), ELECTRICAL (EQUIPMENT, TRANSFORMERS, CONDUIT, LIGHT FIXTURES, SPEAKERS, TV's, ETC.), PLUMBING, SPRINKLER PIPING, CEILING G.W.B. & ACCOUSTICAL TILES, ETC. IS TO BE SUPPORTED FROM THE TOP CHORD OF BAR JOISTS / I-BEAMS OR HAVE A STRUCTURAL ENGINEER SUBMIT DRAWINGS, SPECS., & CALCULATIONS OF ATTACHMENT / SECURING.

All piping, duct, and conduit supports are called to be supported in accordance with SMACA, NFPA, or the electrical code. Contractor has been notified to hang all of the above equipment from the Top Chord of Bar Joists.

12) WHERE IN THE CODE DOES IT PERMIT KITCHEN HOOD EXHAUST DUCT WORK TO PENETRATE A DEMISING WALL? HOW WILL ACCESS BE MADE, BE MAINTAINED, CLEANED, ETC.

The kitchen exhaust duct connects to the kitchen exhaust hood and runs vertically through the roof. There is no plan to penetrate a demising wall.

13) HOW IS CONDIMENTS COUNTER / AREA HANDICAP ACCESSIBLE?

Condiments will be moved next to self serve water on serving counter which is handicap accessible.